

CMTF Cryogenics

Arkadiy Klebaner
May 6, 2014

Outline



-
- CMTF cryogenic system scope
 - Goals
 - Key functional requirements
 - Conceptual layout
 - Cryoplant
 - Current status
 - Summary
-

Scope



The CMTF cryogenic system includes:

- Cryogenic plant
 - Cryogenic distribution system
 - Ancillary systems (purification system, cryogenic storage, etc.)
-

Goals



-
- Support operation of superconducting components of:
 - Cryomodule Test Stand (CMTS)
 - Project X Injector Experiment (PIXE)
 - CMTS is operational in Q1 FY16
-

Key Functional Requirements



-
- The cryogenic distribution system will be designed to meet the requirements of PXIE and CMTS
 - Superfluid cryogenic plant will be used to support both PIXE and CMTS operation
 - PXIE consists of the following superconducting elements:
a 162.5 MHz Halfwave Resonator (HWR) cryomodule
and a 325 MHz Single Spoke Resonator (SSR1)
cryomodule operating in CW mode
-

Key Functional Requirements




-
- PXIE
 - Provide for full segmentation of the Linac
 - Cover all possible operating scenarios
 - Support cryogenic loads at various temperature levels
 - Cope with the load fluctuations
 - Maintain stable pressure to minimize microphonics
 - Reduce system perturbations during fault conditions
 - Rapid cool-down and warm-up of cryomodules
-

Key Functional Requirements




-
- CMTS
 - CMTS will be used to test one LCLS–II cryomodule (the CM) at a time
 - The CM will have flanged connections for each circuit
 - The CM has cooldown speed constraints
 - Support up to 200 W heat load to the CM cavity circuit
 - Heat Load measurements
 - 2K, 5/8 K and 40/80 K
-

Conceptual layout



Cryogenic System Diagram



Compressors



Helium gas storage



LN2 System



Slide 12

FABRICATION



ASSEMBLY



INSULATION




SHIPPING




Catoosa, OK



Fermilab



INSTALLATION



Commissioned



-
- Recently commissioned superfluid refrigerator
 - **760** [l/hr of LHe] (**4.47 K**) @ **1.25** [bar]
 - or
 - **523** [W] @ 24 [mbar] (**1.91 K**) + **619** [W] @ 5/8 K + **6.1** [kW] @ 40/80 K
 - or
 - **257** [W] @ 14.8 [mbar] (**1.77 K**) + **619** [W] @ 5/8K + **6.1** [kW] @ 40/80 K
 - or
 - **221** [W] @ 12.6 [mbar] (**1.73 K**) + **619** [W] @ 5/8K + **6.1** [kW] @ 40/80 K
-

Performance Acceptance



-
- The guaranteed performance of the Cryoplant was demonstrated in a series of acceptance tests
 - Key parameters were datalogged and displayed in real time for parameter verification
 - Heater outputs were independently measured and verified
 - Tests were witnessed by MSS and CSS Chairs, and observed by DOE FSO
 - Upon completion of each acceptance test, an **Acceptance Test Certificate** was used to document the test results
-

Acceptance Tests



-
- Liquefaction mode
 - 2K Mode @ Saturation pressure
 - 2K Mode @ According to TS diagram
 - 1.8K Mode @ Saturation pressure
 - 1.8K Mode @ According to TS diagram
 - Coldbox cooldown mode
 - Warm Vacuum Compressor (WVC) start-up and normal shutdown
 - Cold Compressor (CC) start-up and normal shutdown
 - Normal plan shutdown
 - CC trip
 - WVC Trip
 - Turbine string trip from utility outage
 - Other trips shown with controls logic
 - Adsorber regeneration and connection
 - Emergency shutoff
 - Utility outage – instrument air
 - Turbine / CC replacement
-

Sample Test Spec



9.4 2 K Mode (Mode IV) – according to TS diagram

9.4.1 Process description

The test shall be carried in accordance to each test procedure for the individual modes and tests. During testing the plant and process data will be adapted to this load.

Testing time: 3 hours

9.4.2 Guaranteed performance items

The guaranteed performance of the helium refrigeration plant measured during the acceptance test with the test set-up at steady state conditions is:

Item	Description	Signal TAG	Value
1	Pressure 2K	PI3394-1	24±0.6 mbar
2	2K refrigeration capacity	R3193	
		R3395	≥500W
		R3396	
3	Pressure 5K to 8K	PI3196	>2.5±0.35 bar
4	5K to 8K refrigeration capacity	R3195	≥600W
5	Pressure 40K to 80K	PI3128	>3±0.35 bar
6	40K to 80K refrigeration capacity	R3146	
		R3149	≥5000W

9.4.3 Acceptance test certificate

The acceptance test is reported and confirmed by the attached acceptance test certificate in the section below.

The results of the acceptance performance test are documented by the acceptance test certificates and/or by the attached trend data.

Sample Acceptance Test Certificate



Test run	2 K Mode (Mode IV) – according to TS diagram										
Start date / time	2/24/14 8:00 AM				End date / time	2/24/14 11:00 AM					
Parameters	Description	TAG	Unit	Design Value	Measured Value						
					Max	Average	Min	Difference			Min total Power
	Pressure 2K	PI3394-1	mbar	24±0.6	24,322	23,915	23,400	0,922			
	2K refrigeration capacity	R3193 23395 R3395	W	≥500	23153 320	23193 313,5W	23193 308,5		23395 183,9	23395 31,2	523,6 W
	Pressure 5K to 8K	PI3196	bar	>2.5 ± 0.35	3,24	3,16	3,10	0,14			
	Temp. 5K to 8K stability	TI3296	K	< ±0.5 K	7,30	7,20	7,10	0,20			
	5K to 8K refrigeration capacity	R3195	W	≥600		(626,2)			23195 619,2		619,2 W
	Pressure 40K to 80K	PI3128	bar	>3 ± 0.35	16,81	16,61	16,42	0,39			
	Temp. 40K to 80K stability	TI3151	K	< ±5 K	78,03	77,40	76,69	1,33			
	40K to 80K refrigeration capacity	R3146 R3149	W	≥5000					23146 2053 W	23149 4083 W	6136 W
Trend record attached in Annex #											
Comments	See separate document: Comments for test run 2K Mode (Mode IV) - @ 2K sat. pt.										
Performance guarantee matched	☒ Yes					☐ No					
Acceptance participants	FNAL: <i>Bergmann</i> 13923 N <i>Reich</i> 13853 N <i>Reich</i> 4594					Linde: Matthias Kocher Philipp Treite <i>Treite</i> / <i>M. Kocher</i>					

Load Output Verification




Linde SCP TS Diagram Test - 2.0 K

2/24/2014 - R. Bossert, M. Nylund

Heater No.	Measured Volts	Measured Amps	Calculated Watts	Linde setpoint	Linde readout
R3146 (3 ph)	474.3 (average)	2.5 (average)	2053.7	100%	1640 W
R3149 (3 ph)	462.3 (average)	5.1 (average)	4083.8	100%	2117 W
R3193	187/191	1.65/1.68	308.5/320	50/52%	309/320 W
R3195	240	2.58	619.2	80%	619 W
R3395	283	0.65	183.9	ON	none
R3396	340W @ 9.2% duty cycle		31.2		



Hybrid cylce



Configuration (2)







-
- Three stages of cold compressors and warm sub atmospheric helium compressors system (a.k.a. vacuum pumps) connected in series
 - Vacuum pumps (qty 5) – volumetric machines
 - Cold compressors (qty 3) - hydrodynamic machines
 - Decrease of the warm vacuum pumps suction pressure enables to linearly reduce the cold compressors mass flow. This in turn allows the cold compressors to stay within their respective working hydrodynamic fields away from surge (ouch!) or stall areas
-



Coupling via P_{inter} maintains the operating point in the working field

[illegible]


Distribution Box







Technical drawing of a circular component, likely a flange or end view of a shaft. The drawing includes the following dimensions and callouts:


- Callouts (Diamond shapes):** 3194, 3394, 3196, 3198, 3296, 3147, 3148, 3146.
- Vertical Dimensions (Left side):**
 - 70, 2,8"
 - 6, 0,3"
 - 0, 0,0"
 - 76, 3,0"
 - 130, 5,1"
- Vertical Dimensions (Right side):**
 - 22, 0,9"
 - 0, 0,0"
 - 57, 2,3"
 - 95, 3,8"
 - 127, 5,0"
- Horizontal Dimensions (Bottom):**
 - 149, 5,9"
 - 127, 5,0"
 - 70, 2,7"
 - 0, 0,0"
 - 76, 3,0"
 - 133, 5,3"
 - 149, 5,9"



Transferline and Cable Tray Layout







Summary



-
- Superfluid cryoplant is fully operational
 - Cryomodule Test Stand ready - Q1 FY16
 - PXIE cryogenic system is in design phase
-



Thanks!
